

Port Access Rd - Relocations

Activity Name	Start	Finish	2016										2017	
			Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb
Port Access Relocation Prelim Engr	11.Apr.16	11.Nov.16												
Construction	11.Apr.16	11.Nov.16												
Distribution	11.Apr.16	02.May.16												
Construction Start -Areas 2 &3	11.Apr.16													
Construction Complete -Area 3		18.Apr.16												
Construction Area 1 Distribution Step 1 of 2 Comple		25.Apr.16												
Construction Complete -Area 2		02.May.16												
Transmission	04.Oct.16	11.Nov.16												
Construction Area 1 Transmission -Start	04.Oct.16													
Construction Area 1 Distribution -Start	31.Oct.16													
Construction Area 1 Transmission -Complete		04.Nov.16*												
Construction Area 1 Distribution -Complete		11.Nov.16												

Remaining Work0

Related Project Task

Actual Work

Critical Remaining Work

Outage Bar

Outage Bar

HLWP

Primary Baseline

Pr...

Pr...

Pr...

Pr...

Proj Mgr: E.H. Heuer

05.Nov.15

